

SANIBEL CAUSEWAY RESTORATION



Kiwanis Update | November 2023

An aerial photograph showing a coastal area that has been severely flooded. A road, likely a highway, runs diagonally from the top right towards the center. The surrounding land is mostly submerged in dark, murky water. In the lower-left quadrant, there is a small, partially submerged island or peninsula with several palm trees and some debris. The water's surface is textured with small waves and ripples. The overall scene depicts the aftermath of a major storm or hurricane.

THE BEGINNING

October 2022









Temporary Roadway



PROGRESS




Cranes placing king pile



Seawall installation

BRIDGE APPROACH SLAB CONSTRUCTION



1 - EXCAVATE THE OLD



2 - FRAME SECTION & PLACE REINFORCING REBAR





**TWO LAYERS OF INTERLOCKING
REBAR**

3 – FILL WITH HIGH EARLY STRENGTH CONCRETE



4 - FINISH THE SLAB



Several New Resiliency Features

- Several layers of protective sheet pile walls
 - **Island walls** to protect the causeway islands roadway
 - **Sea walls** to protect the bridge approaches
 - **Retaining walls** to protect the sides of the bridges
 - **King pile walls** to wrap around the bridge abutments



Newly installed island wall

PROTECTING THE BRIDGE

A retaining wall will protect the sides of the bridges.

Each portion of the retaining wall also requires a concrete cap.

This work is underway.



Building frames for retaining wall caps

PROTECTING THE WALLS

Each wall has a protective concrete cap that is formed and then poured.

Lots of concrete delivery – **currently underway**



Newly capped island wall

PROTECTING THE BRIDGE ABUTMENTS

- Large “King” pile sheets are driven 50’ under the water’s surface to protect the bridge abutments
- Held in place by a template while driven into the ground
- King pile installation is complete

Template holding king pile
for installation



FURTHER PROTECTION

- A bathymetric (water-based) survey was performed in September to determine placement of the armor stone.
- Granite “armor stone” from Georgia and Alabama will provide further protection of the bridge abutments.
- **Armor stone deliveries will continue for several months.**



Bathymetric Survey vessel



Armor Stone



ARMOR STONE PLACEMENT

PROTECTING THE SHORELINE

- Marine mattresses made of small rocks held within a framework will absorb wave energy to protect the bridge and shoreline
- As the mattresses fill with silt they support plant life and become habitat – providing further resilience
- **Crews are currently filling the marine mattress frames.** This will continue for several weeks



Empty marine mattresses



Filled marine mattresses

PROTECTING THE ROADWAY

- A drainage structure between the bridge and the retaining wall will protect the roadway from high water.
- Sea water will drain off the road and be filtered here before returning to the Gulf.





Timeline

- Anticipated substantial roadway completion – end of 2023
- Water work (bridge protection) estimated completion – early 2025
- Causeway islands recreation areas restoration – estimated completion – late 2027